

## Minutes of the 89<sup>th</sup> State Level Facilitation Cell Meeting

Held on 06<sup>th</sup> June, 2017, 11.00 AM at IPICOL Conference Room

Participants: Sri KC Mohanty(GM,SLNA), Smt. Usharani Das(GM , IDCO, & SLFC Member ), Sri M.R. Roul,(OPTCL & SLFC Member), Sri B.B.Dhal (Director, DoWR), Sri P. Panda(CE-cum Addn Sect, DoWR), Sri S.K. Kar(DGM, Inv, IPICOL), Sri R.K. Dhal(DGM,IPICOL), Sri Chandi Prasad Das(Env. Scientist, OSPCB, SLFC Member), Sri Dr Malay Kumar Pradhan(Dy.Director, F&B), Sri K.K. Giri(Manager, IPICOL), Sri D.K.Senapati(Manager, IPICOL ,Sri M. Panda(Consultant, IPICOL), Sri S.K. Panigrahi( Manager, Accounts), Sri Devashish (Consultant CA, IPICOL), Smt. Paridhi Agrawal (Consultant, IPICOL),Tapan Mishra( CSM Technologies), Sri S. K. Samartha(Joint Manager, SLNA), Shri Debaprasad Mishra (Assistant Manager, IPICOL)

The issues pertaining to the following industries were discussed and actions taken as follow:

Sl. No	Issues	Last Action Taken	Decision Taken by SLFC (25 <sup>th</sup> May 2017)	Decision Taken by SLFC (06 <sup>th</sup> June 2017)
1.	<b>Discussion and Decisions on the following approved projects.</b>			
	<b>A. M/s Deepak Fertilizers &amp; petro chemicals corporation Ltd.</b>			
	To set up manufacturing facility for Ammonia, Nitric Acid, Ammonium Nitrate Solution and Technical Ammonium Nitrate at Paradeep.	The agenda note for name change was approved by SLSWCA. Proposal was put up to HLCA proceedings awaited. As reported, the ground breaking shall be done after getting EC.	The agenda note for name change was put up to SLFC. SLFC has recommended the same to SLSWCA. To be followed up for ground breaking. <b>Action: Nodal Officer</b>	To be followed up proceedings of HLCA and for ground breaking. <b>Action: Nodal Officer</b>
	<b>B. M/s SMS India (P) Ltd</b>			
	<u>Issue:</u> Land Issue	IDCO is ready to give possession. Proponent awaiting an auspicious day to take over.	To be followed up with proponent for possession. <b>Action: GM(IDCO)</b>	To be followed up with proponent for taking over possession. <b>Action: GM(IDCO)</b>
	<b>C. M/s Indorama Ventures Ltd.</b>			
	<u>Issue:</u> Land allotment	Being followed up.	To be followed up for cancellation of the provisional allotment of land. <b>Action: Nodal Officer/GM(IDCO)</b>	The issue to be dropped.
	<b>D.M/s Parle Agro Food Products Ltd.</b>			
	<u>Issue:</u> Land	The estimates by CESU regarding H.T. lines and structures , the estimates of 33 K.V. bays by OPTCL will be sent to IPICOL in a fortnight.	To be followed up for the proceedings of the Empowered Committee meeting held on 09.05.2017. The issue to be resolved by 31.05.2016. Otherwise be raised in the SPMG meeting. <b>Action: SLFC Member Shri M.R.Roul/Nodal Officer</b>	To be followed up for the proceedings of the Empowered Committee meeting held on 09.05.2017. To be followed up for estimates of HT lines and structures and 33KV bays from OPTCL. <b>Action: SLFC Member Shri M.R.Roul/Nodal Officer</b>

<b>E.M/s Starlight Energy Ltd.</b>			
Issue: Land	The minutes of meeting held on 11/05/2017 between GRIDCO, OREDA, IPICOL & the entrepreneur has been received.	Proponent to be called and issue to be resolved in this week. To be followed up for minutes of the meeting is awaited from GRIDCO. <b>Action: SLFC Member Shri M.R.Roul/Nodal Officer/GM(SLNA)</b>	Proponent to be called and issue to be resolved in this week. <b>Action: SLFC Member Shri M.R.Roul/Nodal Officer/GM(SLNA)</b>
<b>F. M/s. Gitanjali Gems Ltd.</b>			
Issue : Land	DPR submitted. Company has made fresh request to change the name to Gitanjali Infratech, a 100% subsidiary of Gitanjali Gems Ltd. Accordingly advised by CS to submit documents.	To be followed up for Compliance and DPR for the park. <b>Action: Nodal Officer/GM(IDCO)</b>	To be followed up for name change proposal. DPR has been submitted to IDCO. <b>Action: Nodal Officer/GM(IDCO)</b>
<b>G.M/s. L.L. Logistics Pvt. Ltd.</b>			
To establish a Logistic Park at Indranipatna, Chodwar in Cuttack.	The company has sought additional time upto sep' 2017 for depositing the land cost.	To be followed up for deposition of land cost. <b>Action: Nodal Officer</b>	To be followed up for deposition of land cost. <b>Action: Nodal Officer</b>
<b>H. M/s. BMW Industries Ltd.</b>			
To set up manufacturing of downstream steel products at KNIC, Jajpur	Under process.	Justification/Basis of the land assessment to be provided. <b>Action: Nodal Officer</b>	The proponent is in discussion with TATA for a tie-up. To be followed up. <b>Action: Nodal Officer</b>
<b>I. M/s Hindustan Coca Cola Beverages Pvt.Ltd.</b>			
Expansion of non-alcoholic beverage plant at Industrial Estate Khurdha.	Land acquisition is in process. Being followed up with LAO Khorda. Water Agreement format under finalisation.	Land acquisition to be completed by 31.07.2017. Water Agreement format to be finalise by IDCO. <b>Action: GM(IDCO)</b>	Land acquisition to be completed by 31.07.2017. Water Agreement format to be finalise by IDCO. <b>Action: GM(IDCO)</b>
<b>J. M/s P &amp; A Bottlers Pvt Ltd</b>			
Set up of 2.50 lakh hl/annum capacity Brewing Industry at Balarampur, Dhenkanal.	The lease procedure will be completed by end of June 2017, balance land will be handed over to the project proponent. Being followed up for ground breaking.	The sanction if the lease to be completed by 31.08.2017. <b>Action: GM(IDCO)</b> To be followed up for ground breaking and Implementation schedule. <b>Action: Nodal Officer</b>	The sanction if the lease to be completed by 31.08.2017. <b>Action: GM(IDCO)</b> To be followed up for ground breaking and Implementation schedule. <b>Action: Nodal Officer</b>
<b>K. Gupta Power</b>			
Land for proposed manufacturing unit at AAPL.	Being followed up.	To be followed up for ground breaking. <b>Action: Nodal Officer</b>	Proponent to be invited for discussion. <b>Action: Nodal Officer</b>

<b>L. Welspun</b>			
0.27 MTPA long product (steel) facilities centre at Dosingha, near Dhamra.	Being followed up.	To be followed up for ground breaking and private industrial park. <b>Action: Nodal Officer</b>	To be followed up for ground breaking and private industrial park. <b>Action: Nodal Officer</b>
<b>M.M/s Mariegold Heritage Pvt Ltd</b>			
5 star Hotel with Resort at Bhubaneswar with an investment of Rs. 268 crores	The minutes of land assessment committee chaired by Chief Secretary is awaited.	To be followed up with Tourism dept. for Operational Guidelines and infrastructure assessment. <b>Action: Nodal Officer</b>	To be followed up with Tourism dept. for minutes of land assessment committee chaired by Chief Secretary. <b>Action: Nodal Officer</b>
<b>N.M/s Natraj Hotel &amp; Resorts Pvt Ltd</b>			
5 star Hotel at Bhubaneswar with an investment of Rs.200 crore.	The minutes of land assessment committee chaired by Chief Secretary is awaited.	To be followed up with Tourism dept. for Operational Guidelines and infrastructure assessment. <b>Action: Nodal Officer</b>	To be followed up with Tourism dept. for minutes of land assessment committee chaired by Chief Secretary. <b>Action: Nodal Officer</b>
<b>O.M/S Eastern Nutriments (P) Ltd</b>			
Food unit at Ramdaspur, Cuttack, with an investment of Rs 75 Crores.	The company has intimated to pay the land cost in June. The promoter has been reminded to submit DPR soon. The matter is being followed up.	Land cost to be deposited by the end of June. To be followed up for DPR submission and ground breaking of the proposed park. <b>Action: Nodal Officer</b>	Land cost to be deposited by the end of June. To be followed up for DPR submission and ground breaking of the proposed park. <b>Action: Nodal Officer</b>
<b>P. M/s Adani Wilmar</b>			
Edible Oil Refinery at Dhamra	Being followed up.	To be followed up for the proposal of private industrial park. <b>Action: Nodal Officer</b>	To be followed up for the proposal of private industrial park. <b>Action: Nodal Officer</b>
<b>Q. M/s Rakhi Agencies Ltd.</b>			
25000 TPA Aluminium Conductor & Alloy rod manufacturing unit with an investment of Rs.59.92 crores at Angul Aluminium Park	Requested the company to take steps to deposit the land cost.	To be followed up with the project proponent to deposit the land cost at the earliest. <b>Action: GM (IDCO)</b>	To be followed up with the project proponent to deposit the land cost at the earliest. <b>Action: GM (IDCO)</b>
<b>R. M/s Page Industries Ltd</b>			
Garment manufacturing unit At-Ramdaspur, Dist- Cuttack(Green Category)	Case posted for completion of hearing after Summer vacation. Being followed up.	To be followed up for the Court proceedings. Letter to be sent from CS to invite proponent to visit Odisha. <b>Action: Nodal Officer/ GM(IDCO)/ GM(SLNA)</b>	To be followed up for the Court proceedings. <b>Action: Nodal Officer/ GM(IDCO)/ GM(SLNA)</b>
<b>S. M/s Carnival Films Pvt Ltd</b>			
Exhibition & Family Entertainment	The minutes of Inter ministerial	To be followed up for proceedings of	The proceedings of the Inter-

Centre across 30 districts.(Green Category)	committee received.	the Inter-ministerial committee meeting. <b>Action: Nodal Officer</b>	ministerial committee meeting to be communicated to Tourism Dept. <b>Action: Nodal Officer</b>	
<b>T.M/s Globus Spirits Ltd</b>				
Bottling Plant and 4 MW cogeneration power plant at Bhadrak.	Being followed up.	To be followed up for revised Excise Policy. <b>Action: Nodal Officer</b>	Letter to be sent to the proponent about the Excise Policy undergoing revision. <b>Action: Nodal Officer</b>	
<b>Any Other</b>				
<b>A. Software Process development for Single Window Portal.</b>	Being followed up.	To be followed up with NICS. I. <b>Action: Sr. Consultant Shri TK Pattnaik</b>	To be followed up with NICS. I. <b>Action: Sr. Consultant Shri TK Pattnaik</b>	
<b>B. New Projects Briefed by GM (SLNA)</b>	Being followed up.	To be followed up. <b>Action: Nodal Officers</b>	To be followed up for the following proposals: 1. PriyaGold 2. Emami Paper 3. West Coast Paper 4. Kothari Group 5. 7 <sup>th</sup> Sense 6. Yazdani group 7. JSPL <b>Action: Nodal Officers</b>	
<b>C. Drafting of Memorandum for SLSWCA/HLCA</b>	AMS modifications completed.	One dummy form to be run through the entire process in AMS. <b>Action: AM(SLNA)/DGM(SLNA)</b>	One dummy form to be run through the entire process in AMS. <b>Action: AM(SLNA)/DGM(SLNA)</b>	
<b>D.CICG (Central Inspection Co-ordination Group)</b>	<b>Weekly review of CICG:</b>			
	Dept.	Labour	F&B	OSPCB
	Unattended Inspection	1	0	1
	Inspection Report Pending	0	0	0
Tagging Status	0	297	2243	
		<ul style="list-style-type: none"> <li>• One meeting to be held with legal and electrical departments with Jt. Sec, Industries to finalise inclusion of Legal and Electrical inspections in CIF.</li> <li>• File to be moved seeking date from PS,Ind. For the final presentation of the above.</li> <li>• Cleaning of the data of registration of the companies to be completed by 10.06.2017.</li> </ul>	<ul style="list-style-type: none"> <li>• One meeting to be held with legal and electrical departments with Jt. Sec, Industries to finalise inclusion of Legal and Electrical inspections in CIF.</li> <li>• File to be moved seeking date from PS,Ind. For the final presentation of the above.</li> <li>• Cleaning of the data of registration of the companies to be completed by 10.06.2017.</li> <li>• Training may be organised for field officers regarding the changes in CIF.</li> </ul>	

<b>E. Review and follow up for ungrounded approved projects</b>	Being followed up.	To be followed up. <b>Action: GM(SLNA)/Nodal Officers</b>	To be followed up. <b>Action: GM(SLNA)/Nodal Officers</b>
<b>F. Midal Cables Ltd.</b>	Mail sent to the proponent to deposit the land cost.	To be followed up with the project proponent to deposit the land cost. <b>Action: Nodal Officer / GM (IDCO)</b>	To be followed up with the project proponent to deposit the land cost. <b>Action: Nodal Officer / GM (IDCO)</b>
<b>G. CONCOR</b>	Being followed up.	To be followed up with Ind. Dept. for land cost. <b>Action: Nodal Officer/GM(SLNA)</b>	To be followed up with Ind. Dept. for land cost. <b>Action: Nodal Officer/GM(SLNA)</b>
<b>H. M/s. KTL Logistics</b>	Being followed up.	To be followed up for ground breaking. <b>Action: Nodal Officer/ GM (IDCO)</b>	To be followed up for ground breaking. <b>Action: Nodal Officer/ GM (IDCO)</b>
<b>I. M/s. Nezone Tubes (Utkal) Ltd E-vehicle project</b>	Being followed up.	To be followed up for the layout plan and ground breaking. <b>Action: Nodal Officer</b>	To be followed up for the layout plan and ground breaking. <b>Action: Nodal Officer</b>
<b>J. M/s Rupal Infrastructure (Hotel Platinum International)</b>	The minutes of land assessment committee chaired by Chief Secretary is awaited.	To be followed up Tourism Dept for assessment of land. <b>Action: Nodal Officer</b>	To be followed up with Tourism dept. for minutes of land assessment committee chaired by Chief Secretary. <b>Action: Nodal Officer</b>
<b>K. M/s Nezone Tubes Ltd., Kalinganagar(Tubes and Pipes)</b>	Being followed up.	To be followed up for completion of road. Implementation schedule to be provided. Incentive matter to be followed up. <b>Action: Nodal Officer/ GM (IDCO)</b>	To be followed up for completion of road. Implementation schedule to be provided. Incentive matter to be followed up. <b>Action: Nodal Officer/ GM (IDCO)</b>
<b>L. M/s. Grand Mark Infrastructure Hotel cum Multiplex at Chandaka with an investment of Rs. 63.87 crores</b>	The minutes of land assessment committee chaired by Chief Secretary is awaited.	To be followed up. <b>Action: Nodal Officer</b>	To be followed up with Tourism dept. for minutes of land assessment committee chaired by Chief Secretary. <b>Action: Nodal Officer</b>
<b>M. TATA</b> Amendment of clauses of MoU between TATA Steel and GoO	Compliance sent to Steel & Mines Deptt. We may drop the case now.	Compliances submitted by TATA to be examined. <b>Action: Nodal Officer</b>	Case to be dropped.
<b>N. M/s Sadhav group of companies</b> Ship building and maritime repair services unit at Dhamra, Dist- Bhadrak with an investment of Rs. 150crore	SLSWCA ratified the decision of SLFC for change of location from Dhamra to Paradeep.	Agenda note to be placed for SLSWCA. <b>Action: Nodal Officer</b>	Land assessment to be put up. <b>Action: Nodal Officer</b>
<b>O. M/s Shahi Exports Private Ltd</b> Garment unit at Mancheswar Industrial Estate, Bhubaneswar, with a total investment of Rs.56.28 crore.	Being followed up. Inspection by Fire Services has been conducted and the letter is expected within two to three days. The final	To be followed up for HLLAC. Letter to be drafted regarding F&B and fire issue. <b>Action: Nodal Officer</b>	To be followed up for HLLAC. F&B and fire issue to be resolved at the earliest. <b>Action: Nodal Officer</b>

		inspection (Hydraulic test) by F&B is to be done within a day or two.		
<b>P.M/s Strategic Energy Technologies Systems Pvt. Ltd.</b> Closure of CTL Project and adjustment of the fees against dues of M/s Tata Steel Ltd.	Proceedings of HLCA awaited.	To be put up to HLCA. <b>Action: Nodal Officer</b>	To be followed up for proceedings of HLCA. <b>Action: Nodal Officer</b>	
<b>Q. NLC Solar Project</b> 2x250MW Solar Power Plant at multiple locations in Odisha with investment of Rs 2250 Cr	Proposal was not put up to HLCA. Clarifications sought.	To be put up to HLCA. <b>Action: Nodal Officer</b>	Issue to be dropped.	
<b>R. M/s NLC Thermal Project</b> 1600 MW Thermal Power plant, At:Tareikela, Dist:Jharsuguda	Proceedings of HLCA awaited.	To be put up to HLCA. <b>Action: Nodal Officer</b>	To be followed up for proceedings of HLCA. <b>Action: Nodal Officer</b>	
<b>S. M/s Milk Mantra</b> Expansion of existing Dairy processing unit from At- Gop, Dist- Puri, and to set up cold chain facilities.	The company has been reminded.	To be followed up for submission of implementation schedule and layout plan within 7 days. <b>Action: Nodal Officer</b>	Proponent has been suggested to identify land in Choudhwar Industrial Estate. Proponent to visit the location and express willingness for land patch in the area. <b>Action: Nodal Officer</b>	
<b>T. M/S OCL Cement</b> Expansion of CLINKER AND CEMENT unit at Rajgangpur	Proceedings of HLCA awaited.	To be followed up for Board Resolution. To be put up to HLCA <b>Action: Nodal Officer</b>	To be followed up for proceedings of HLCA. <b>Action: Nodal Officer</b>	
<b>U.M/s IDL Chemicals</b> Manufacturing of Emulsion Bulk Matrix units at Barbil, Talcher and Jharsuguda.	Being followed up.	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>	
<b>V. M/s Jayashree Chemicals</b> Manufacturing of MCA, CAC, PAC, SBS and HCL at Chhatrapur, Ganjam.	Being followed up.	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>	
<b>W.M/s. Grasim Industries Ltd.</b> Expansion Caustic Soda manufacturing at Jayshree, Ganjam.	Being followed up.	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>	
<b>X.M/s. Bharat Biotech</b> Manufacturing of vaccines at Odisha Biotech Park at Andharua.	Being followed up.	To be followed up for ground breaking on 23.06.2017. <b>Action: Nodal Officer</b>	To be followed up for ground breaking on 23.06.2017. <b>Action: Nodal Officer</b>	

<b>Y. M/s Hindalco Solar</b> 24 MW Solar Power plant, At: Lapanga, Dist: Sambalpur.	Being followed up.	To be followed up for STC, implementation schedule and layout plan. <b>Action: Nodal Officer</b>	To be followed up for STC, implementation schedule and layout plan. <b>Action: Nodal Officer</b>
<b>Z. M/s Sadipali Solar</b> 20 MW Solar Power plant, At: Sadipali, Dist: Bolangir in Odisha .	Being followed up.	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>
<b>AA.M/s Utkal Alumina International</b> Expansion of Alumina Refinery unit At- Doraguda, Dist- Rayagada	Being followed up.	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>
<b>BB.M/s JSW Slurry Pipeline</b>	Minutes of HLCA awaited.	To be put up to SLSWCA for ratification and subsequently to HLCA. <b>Action: Nodal Officer</b>	To be followed up for proceedings of HLCA. <b>Action: Nodal Officer</b>
<b>CC.M/s JSW Steel</b>	Placed in HLCA. Minutes awaited.	To be put up to SLSWCA for ratification and subsequently to HLCA. <b>Action: Nodal Officer</b>	To be followed up for proceedings of HLCA. <b>Action: Nodal Officer</b>
<b>DD.M/s Texport Industries</b> Garment manufacturing unit at Ramdaspur	Being followed up.	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>
<b>EE. M/s Banjara Hotel</b> Proposal of M/s Hotel Banjara Ltd to set up a 4 star Hotel at Bhubaneswar.	The minutes of land assessment committee chaired by Chief Secretary is awaited.	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>	To be followed up with Tourism dept. for minutes of land assessment committee chaired by Chief Secretary.
<b>FF.M/s Eden Roc Hotels</b>	The minutes of land assessment committee chaired by Chief Secretary is awaited.	To be followed up for implementation schedule. <b>Action: Nodal Officer</b>	To be followed up with Tourism dept. for minutes of land assessment committee chaired by Chief Secretary. <b>Action: Nodal Officer</b>
<b>GG. M/s NMDC</b> 2 MTPA Pellet Plant and Iron Ore processing plant at Dhamra.	Placed in HLCA. Minutes awaited.	To be put up to HLCA. <b>Action: Nodal Officer</b>	To be followed up for proceedings of HLCA. <b>Action: Nodal Officer</b>
<b>HH. M/s PPL</b> To expand fertiliser unit at Paradeep with investment of Rs. 9459.17 Cr	Placed in HLCA. Minutes awaited.	To be followed up for Board Resolution of the company and put up to HLCA. <b>Action: Nodal Officer</b>	To be followed up for proceedings of HLCA. <b>Action: Nodal Officer</b>
<b>II. M/s IOCL</b> Expand existing Refinery unit at Paradip, Dist:Jagatsinghpur.	Being followed up.	The project was placed before SLFC. <b>Action: Nodal Officer</b>	The project was placed before SLFC. <b>Action: Nodal Officer</b>
<b>JJ. Ramco Cement</b> Change of location from inside IMFA complex, Choudwar, Cuttack to	Requested the company to intimate for ground breaking at the earliest.	To be followed up for implementation schedule, layout plan and ground breaking.	To be followed up for implementation schedule, layout plan and ground breaking.

	Hardidaspur, Jajpur		<b>Action: Nodal Officer</b>	<b>Action: Nodal Officer</b>
	<b>KK. M/s Bhusan Power &amp; Steel Ltd.</b> Addition of downstream facilities & CPP at Thelkoloi.	Placed in HLCA. Minutes awaited.	To be put up to HLCA. <b>Action: Nodal Officer</b>	To be followed up for proceedings of HLCA. <b>Action: Nodal Officer</b>
	<b>LL.M/s 7 Sense Infrastructure</b> 55 KLPD grain based Distillery unit at Village-Panchpada, Jharsuguda.	Being followed up for submission of revised DPR.	Financial details submitted by the proponent to be examined. <b>Action: Nodal Officer</b>	Revised DPR to be submitted by the proponent. <b>Action: Nodal Officer</b>
	<b>MM. M/s. HPCL</b> LPG Bottling Plant at Jeypore with investment of Rs. 150 crores.	Being followed up. The company has finally decided to retain the Rayagada land for their bottling plant as reported by Sr Manager,HPCL.	Clarification regarding their Rayagada project to be furnished. <b>Action: Nodal Officer</b>	To be followed up. <b>Action: Nodal Officer</b>
	<b>NN. M/s NALCO</b> expansion smelter plant at Nalco Nagar, with inv. of Rs.10,000 crores	Proceedings of the HLCA awaited.	To be put up to HLCA. <b>Action: Nodal Officer</b>	To be followed up for proceedings of HLCA. <b>Action: Nodal Officer</b>
	<b>OO. M/s Ori Plast Ltd.</b> Expansion & modernisation of plastic pipe manufacturing unit at Khannagar, Balasore.	Being followed up.	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>
	<b>PP. M/s Saraf Agencies (P) Ltd</b> Rare Metals and Autoclaved Aerated Concrete(AAC) Block manufacturing unit along with CPP, At- Chhatrapur	Being followed up.	Clarifications to be sought. <b>Action: Nodal Officer</b>	Clarifications to be sought. <b>Action: Nodal Officer</b>
	<b>QQ.M/s TATA Power</b> Surrendering of Naraj land.	Being followed up.	IDCO to initiate the process to bring back the land to Land Bank <b>Action: GM,IDCO</b>	IDCO to initiate the process to bring back the land to Land Bank <b>Action: GM,IDCO</b>
	<b>RR. M/s Jyoti Solar</b> 10 MW Solar Power plant, At: Patnagarh ,Dist: Bolangir .	Being followed up.	Proposal has been approved by STC. To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>	Proposal has been approved by STC. To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>
	<b>SS.M/s Balasore Alloys</b> Expansion of Ferro Alloy Plant and installation of Chrome Ore Beneficiation Plant at Sukinda.	Being followed up.	To be followed up for implementation schedule and layout plan, and ground-breaking. <b>Action: Nodal Officer</b>	To be followed up for implementation schedule and layout plan, and ground-breaking. <b>Action: Nodal Officer</b>
	<b>TT. M/s Coastal Corporation Ltd.</b> Shrimp Processing unit at- Sea Food Park, Deras, Dist- Khordha.	Being followed up.	To be followed up for implementation schedule and layout plan and ground breaking. <b>Action: Nodal Officer</b>	To be followed up for implementation schedule and layout plan and ground breaking. <b>Action: Nodal Officer</b>



<b>UU. M/s Topaz Solar Private Ltd.(Green Category)</b> 120 MW/Year Solar PV module manufacturing unit at Bhubaneswar.	Being followed up.	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>
<b>VV. M/s Orion Enterprises Ltd(Green Category)</b> Manufacturing unit of PET Preforms for F&B Industries in IE, Khurda with inv. of Rs. 120 crores.	The land assessment report communicated to IDCO.	SLFC has accepted the sub-committee assessment of Ac 4.5 of land of the Ac.10.00 requested by the company. The same may be communicated to IDCO. <b>Action: Nodal Officer</b>	To be followed up for HLLAC and land allocation. <b>Action: Nodal Officer/GM IDCO</b>
<b>WW. M/s. Ultratech Cement Limited</b> Cement Grinding plant at Khamarnuagaon & Kolathpangi, Cuttack with inv. of Rs.737.00 Crores.	The company has been requested to submit the Board resolution, implementation schedule and layout plan at the earliest.	To be followed up for Board resolution, implementation schedule and layout plan. <b>Action: Nodal Officer</b>	To be followed up for Board resolution, implementation schedule and layout plan. <b>Action: Nodal Officer</b>
<b>XX. Proposal of M/s Indo Nissin Foods Private Ltd</b> expansion of its Instant Noodle unit at- Industrial Estate, Khordha.	Being followed up.	To be followed up for ground breaking, implementation schedule and layout plan. <b>Action: Nodal Officer</b>	To be followed up for ground breaking, implementation schedule and layout plan. <b>Action: Nodal Officer</b>
<b>YY. Proposal of M/s S.B. Properties &amp; Holding Pvt. Ltd</b> Expansion of its existing hotel named "Pahadi" at Vedvyas, Rourkela with an investment of Rs. 18 crores.	The decision of SLFC to be communicated to Tourism Dept.	The proposal was deferred by SLFC, on the grounds that only Star hotels may be assessed by SLFC. To be communicated to the Tourism Dept. <b>Action: Nodal Officer</b>	To be dropped.
<b>ZZ.M/s NTPC Ltd.</b> Expand thermal power plant capacity of Talcher Thermal Power Station, located at: Talcher, Dist: Angul.	Proceedings awaited.	To be put up to HLCA. <b>Action: Nodal Officer</b>	To be followed up for proceedings of HLCA. <b>Action: Nodal Officer</b>
<b>AAA. M/s Jay Bharat Spices Pvt Ltd</b> Expansion of its Spices manufacturing along with setting up other manufacturing facilities At-Ramdaspur, Dist- Cuttack.	Communicated to the proponent.	SLFC has accepted the sub-committee assessment of Ac 14.0 of land of the Ac.18.0 as requested by the company. The same may be communicated to IDCO. <b>Action: Nodal Officer</b>	To be followed up for implementation schedule. <b>Action: Nodal Officer</b>
<b>BBB. M/s Sakura Premier Solar Private Limited(Green Category)</b> 250 MW/Year Solar cell manufacturing unit, At: Khurda.	Being followed up.	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>
<b>CCC. Security deposit for DoWR for POSCO</b>	Placed in SLSWCA. Decision to be communicated to DoWR.	The issue to be put up to SLSWCA. <b>Action: Nodal Officer</b>	To be dropped.

<b>DDD. M/s BeeKay Steel Land Assessment</b>	Land recommendation letter sent to IDCO.	SLFC has accepted the sub-committee assessment of Ac 28.80 of land of the Ac.50.00 as requested by the company. The same may be communicated to IDCO. <b>Action: Nodal Officer</b>	To be followed up. <b>Action: Nodal Officer</b>
<b>EEE.M/s Bhubaneswar Power Pvt Ltd (BPPL)</b>	RITES has been called for discussion on 05/06/2017.	RITES to be called for discussion on the Railway Siding land assessment. <b>Action: Nodal Officer</b>	To be followed up. <b>Action: Nodal Officer</b>
<b>FFF. M/s GAIL (INDIA) Ltd.</b> Supply of natural gas in major industrial hubs and city gas distribution.	SLSWCA had recommended the proposal to HLCA. Proceedings of HLCA awaited.	The proposal has been recommended to SLSWCA. Agenda Note to be prepared. <b>Action: Nodal Officer</b>	To be followed up for proceedings of HLCA. <b>Action: Nodal Officer</b>
<b>GGG. M/s Richbirds Drinking Water Private Limited</b> Structural Steel Fabrication Unit of capacity 12,000 MTPA at Sundargarh.	Placed before SLSWCA and decision communicated to project proponent.	The proposal has been recommended to SLSWCA. Agenda Note to be prepared. <b>Action: Nodal Officer</b>	To be followed up for implementation schedule and layout plan. <b>Action: Nodal Officer</b>
<b>HHH.M/s Yazdani Projects and Estates Pvt Ltd</b> Set up a 5 star Hotel at Bhubaneswar, dist- Khurda	Being followed up.	The proposal has been deferred by SLFC. <b>Action: Nodal Officer</b>	The proponent to explore possibility of tie-up with some renowned hotel chain. <b>Action: Nodal Officer</b>
<b>III.M/s Yazdani Steel &amp; Power Ltd.</b> Expansion of its steel making capacity from 0.05 MTPA to 0.35 MTPA at: Kalinga Nagar, Dist: Jajpur.	Being followed up.	The proposal has been deferred by SLFC. <b>Action: Nodal Officer</b>	Clarifications to be sought from the proponent. <b>Action: Nodal Officer</b>
<b>JJJ. Infrastructure reassessment of the proposed railway siding of IFFCO at Paradeep for the railway siding project carried out by RITES.</b>	The requirement of land for the railway siding project communicated to IDCO.	The total requirement of land for the development of railway siding of IFFCO may be considered as 54.80 acres based on the recommendation of RITES out of which 51.069 acres of land will be acquired through IDCO and rest of the land i.e. 3.73 acres of PPT land may be dealt by IFFCO directly. <b>Action: Nodal Officer</b>	To be dropped.
<b>KKK. Assessment of the infrastructural facilities of railway siding proposals by IPICOL</b>	SLSWCA has approved the proposal.	It is proposed that assessment of the infrastructural facilities of all railway siding proposals may be assessed by IPICOL, by hiring the services of RITES,	Decision of SLSWCA to be communicated to IDCO and RITES. <b>Action: Nodal Officer</b>

			and the fees for rendering these services to be charged to the project proponents on case-to-case basis. To be put up to SLSWCA for approval. <b>Action: Nodal Officer</b>	
	<b>LLL. Dept. of Water Resources to provide data regarding the capacity, allocation and drawal of water from major river basins.</b>			SLFC member to provide the data. <b>Action: SLFC Member, DoWR/ Sri B.B.Dhal.</b>

Approved.

sd/-

K.C.Mohanty  
GM,SLNA